

| Projects In Progress                     | Detail  | Budget  | Progress  | Proposed Quarter for progress<br>Q1 – Apr-Jun<br>Q2 – Jul-Sept<br>Q3 – Oct – Dec<br>Q4 – Jan - Mar | Lead Officer            |
|--|---|---|---|--|-------------------------|
| Cycle Day/Big Town Walk/Footpath Guides  | Establishment of a Cycle Day<br>Establishment of Shrewsbury Stroll<br>Creation of Footpath Guides |   | <ul style="list-style-type: none"> <li>Mayor convened a meeting with stakeholders in November.</li> <li>Co-ordinated walks scheduled for 15-18<sup>th</sup> April 2022</li> <li>Commission on the development of a map has commenced. Inception meeting taken place</li> <li>Cycle Map in draft – scheduled for print by the end of 2022</li> <li>City ID are finalising the map and it hoped</li> </ul>  | Q1   | Helen Ball              |
| Quarry (QUARRY & COTON HILL)             | Repair War Memorial   |   | <ul style="list-style-type: none"> <li>Liaison with SC Conservation Officer</li> <li>Tender process to be drawn up</li> <li>Needs to be completed by the Centenary at the latest (end of July 2022)</li> <li>Application to the War Memorials Trust – awaiting decision</li> <li>Clarification from the War Memorials Trust – require a Structural Survey which the Trust would look to paying 75% of the costs</li> <li>Head of Planning contacted to broker a solution between the Conservation Officer's recommendations and the Stone Mason's recommendations</li> <li>Contractor appointed to undertake works</li> </ul> | Q2   | Mark Harris             |
| Castlewalk Recreation Ground (UNDERDALE) | Nature Trail (Physical)   | £10k - LJC Funds<br>£10k - Revenue Budget<br>£7k - Surplus from Interpretation Budget | <ul style="list-style-type: none"> <li>Plans in place – awaiting consultation by councillors</li> <li>Jim Goldsmith met with Cllrs Vasmer &amp; Mosley – the delay in progress now means that the funds available does not been the previously agreed project plan.</li> <li>The education budget &amp; residue from the Interpretation budget has now been added to the funds available</li> <li>Officers met with Councillors to agree final proposals. Countryside Team to commence project delivery</li> </ul>  | Q2   | Jim Goldsmith           |
| Kynaston Recreation Ground (HARLESCOTT)  | Replacement Skateboard Ramps  | £30k<br>BMX Reserve   | <ul style="list-style-type: none"> <li>Contractors dismantled existing due to vandalism on site</li> <li>Wheeled Track Invitation to Tender published – closing date 31<sup>st</sup> March</li> <li>Contract Awarded awaiting start date</li> </ul>   | Q2   | Gary Farmer/Mark Harris |
| Kynaston Recreation Ground (HARLESCOTT)  | Improvements to Infant Play   | £35k<br>Play Reserve  | <ul style="list-style-type: none"> <li>Consultation carried out by Young Shrewsbury</li> <li>Invitation to Tender Published</li> <li>Tender period closed – Officers evaluating tenders</li> </ul>  | Q2   | Gary Farmer/Mark Harris |
| Kynaston Recreation Ground (HARLESCOTT)  | Drainage to facilitate increased sports – potential funding from Development off Featherbed Lane  | £30k<br>Commuted Sum  | <ul style="list-style-type: none"> <li>Discussions with SC Sports Development to utilise the funds from the Featherbed School Development</li> <li>Invitation to Tender for drainage works published – closing date 31<sup>st</sup> March</li> <li>Preferred Tenderer appointed – meeting later in the month to confirm scope of works and start date</li> </ul>  | Q2   | Gary Farmer/Mark Harris |
| Upton Lane Recreation Ground (MONKMOOR)  | Play Area Upgrades  | £135k<br>Developer Contributions  | <ul style="list-style-type: none"> <li>Specification being drawn up</li> </ul>  | Q2   | Debbie Entwistle        |

|  |  |                            |   |    |                                  |
|--|--|----------------------------|---|----|----------------------------------|
|  |  |                            | <ul style="list-style-type: none"> <li>• Consultation required – Discussions taking place with Councillor</li> <li>• Further meeting with Councillor 14/9</li> <li>• Officer investigating alternative locations ahead of Councillor Consultation</li> <li>• Tender Specification still in draft</li> </ul>   |    |                                  |
| Moston Road Rec (SUNDORNE)               | <ul style="list-style-type: none"> <li>• Enhancements to the Recreation Ground including BMX, Paths, Benches, Landscaping</li> </ul> | £80k N/Fund                | <ul style="list-style-type: none"> <li>• Officers met ward Councillor on site.</li> <li>• Feature Trees around periphery planted</li> <li>• Wildflower mix planted</li> <li>• Benches – not being progressed before wheeled track installation</li> <li>• Councillor kept up-to-date</li> <li>• Discussions with Young Shrewsbury around consultation</li> <li>• Wheeled Track Tender awarded – proposed start date 30<sup>th</sup> May</li> </ul>  | Q2 | Gary Farmer                      |
| County Ground (PORTHILL WARD)            | Redevelopment of the Pavilion<br>Enhancements to Open Space  | £400k N/Fund<br>£115k S106 | <ul style="list-style-type: none"> <li>• Restarted discussions with Beacon Cricket Club, Cricket Shropshire &amp; ECB</li> <li>• Pavilion Extension out to tender – closing date extended to 21.01.22</li> <li>• External landscaping/levelling of pitches completed</li> <li>• Further discussions with the Cricket Club to look at other affordable options</li> <li>• Awaiting pricing of pod alternatives</li> </ul>  | Q2 | Gary Farmer/Mike Cox/Mark Harris |
| Castlewalk Recreation Ground (UNDERDALE) | Levelling of surface to protect the tip cap  | £30k Neighbourhood Fund    | <ul style="list-style-type: none"> <li>• Initial discussions with SC &amp; EA</li> <li>• Contact made with Environment Agency</li> <li>• Topographical Survey Completed to determine extent of levelling required</li> <li>• Soil Samples on spoil at cemetery &amp; golf course to determine suitability for use – Works commissioned (Alan Lewis)</li> <li>• Tender specification for works being prepared</li> </ul>   | Q2 | Mike Pugh                        |
| Radbrook Rec (COPTHORNE)                 | Upgrades to Brick Building to provide Changing Rooms   | £20k N/Fund                | <ul style="list-style-type: none"> <li>• Site inspected by Officers.</li> <li>• Requires Survey being commissioned to address damp issue</li> <li>• Leases and running costs to be considered</li> <li>• Meeting to be arranged with fishermen, football club &amp; interested parties</li> <li>• Toilet added</li> <li>• Meeting with Football/Anglers/Archery Clubs</li> <li>• Build estimates in the region of £35k – Council to assess budget allocation – possible funding from Shrewsbury Town Fisheries</li> <li>• Officers met with SAHA, Fisheries to finalise Tender Specification</li> </ul> | Q3 | Mike Cox                         |
| Monkmoor Rec (UNDERDALE)                 | Tennis Court Refurbishment to include repairs to the wall and new surfacing  | £18.5k N/Fund              | <ul style="list-style-type: none"> <li>• Considering options given no demand for additional tennis courts</li> <li>• Officer meeting on site to determine scope of works</li> </ul>   | Q3 | Mark Harris                      |
| Monkmoor Rec (UNDERDALE)                 | Tennis Court Flooding lighting   | £70k N/Fund                | <ul style="list-style-type: none"> <li>• Discussions to start with lighting contractors used for AWP ahead of formal tender process – meeting date not yet scheduled</li> <li>• Tender awarded – awaiting start date</li> </ul>   | Q3 | Stuart Farmer                    |

|   |  |  |  |    |               |
|---|--|--|--|----|---------------|
| Quarry (QUARRY & COTON HILL)                                    | Development of a Management Plan   |  | <ul style="list-style-type: none"> <li>Dingle footpath</li> <li>Surrounding footpaths</li> <li>Member action required</li> <li>Quarry Working Group meeting 9<sup>th</sup> May</li> </ul>  | Q3 | Gary Farmer   |
| Quarry (QUARRY & COTON HILL)                                    | Redevelopment of Quarry Toilets & Inclusion of Changing Places Facility  | £250k Reserves & N/Fund<br>£60k Government Changing Places Funding | <ul style="list-style-type: none"> <li>Survey Work carried out</li> <li>Quarry Working Group meeting 9<sup>th</sup> May</li> </ul>   | Q3 | Gary Farmer   |
| Quarry (QUARRY & COTON HILL)                                    | Removal of Greenhouse  |  | <ul style="list-style-type: none"> <li>Survey Work carried out</li> <li>Town Clerk &amp; Head of Operations met Berrys to discussion Conservation Area Consent to demolish – advised to submit pre-app discussions with SC Planning &amp; Historic England to understand the extent of approval of future plans</li> <li>Quarry Working Group meeting 9<sup>th</sup> May</li> </ul>  | Q3 | Gary Farmer   |
| Quarry (QUARRY & COTON HILL)                                    | Review all structures in the Quarry over a five year period (eg. Shoemakers' Arbour, Bandstand, Quarry Gates)  |  | <ul style="list-style-type: none"> <li>Specialist stonemasons &amp; Structural engineers have been contacted to determine scope of works.</li> <li>Assets list top be collated and one asset a year to be reviewed on a 10 year programme</li> </ul>   | Q3 | Mark Harris   |
| Upton Lane Recreation Ground (MONKMOOR)                         | Pathway improvements   |  | <ul style="list-style-type: none"> <li>Ward Councillor requesting crumb path widening and tarmac – indicative costs being sought to determine affordability</li> <li>To be looked at once other infrastructure in place</li> </ul>   | Q3 | Gary Farmer   |
| Castlewalk Recreation Ground & Wakeman School Field (UNDERDALE) | Pursuing possible licence to use Wakeman School Field as College wish to retain  |  | <ul style="list-style-type: none"> <li>Town Clerk met with Director of Finance – informed of College intention to retain in the short-medium term</li> <li>Cllrs Mosley &amp; Vasmer arranging meeting with Principal</li> <li>Town Clerk contacted the Director of Finance to arrange a meeting</li> <li>Need for officers to meet on site to discuss what short-term affordable options might be available</li> </ul>  | Q4 | Helen Ball    |
| Shornccliffe Drive COPTHORNE                                    | Feasibility into future use  |  | <ul style="list-style-type: none"> <li>Town Clerk held discussions with SC Estates to establish single body of ownership/management – whole land to be leased to STC 99 year lease</li> <li>Enquiries have been made with Redkite regarding masterplanning</li> <li>Further meeting with Redkite</li> </ul>  | Q3 | Helen Ball    |
| Beaver Project (BAGLEY)   | Create a Secure Beaver compound with boardwalk, fencing, pathways, inlet/outlet ditches , tree/veg clearance & vehicular/pedestrian access<br>Submit a Licence to Natural England/DEFRA to let Beavers into the wild | £10k Climate Fund<br>£65k Veolia<br>£64k STW<br>£10 Footpaths      | <ul style="list-style-type: none"> <li>Tenders evaluated and a preferred tenderer identified. Award deferred.</li> <li>Awaiting DEFRA Licence for construction in an SSSI &amp; Habitat permissions.</li> <li>Letter distributed to all neighbouring properties – Officers met residents to discuss concerns</li> <li>Officers providing further information on migrating fish for Natural England consideration</li> <li>DEFRA Licence Granted</li> <li>Stage II Heritage Lottery Fund Bid not being pursued due to legacy donation</li> <li>Ongoing discussions with Severn Trent regarding Flood Risk Assessments</li> <li>Licence to construct compound granted</li> </ul> | Q4 | Matt Wilcoxon |

|                                     |  |                      |   |    |                  |
|-------------------------------------|--|----------------------|---|----|------------------|
|                                     |  |                      | <ul style="list-style-type: none"> <li>Tenders being reviewed</li> <li>First Beavers Board Meeting scheduled involving Cllrs Phillips &amp; Roberts</li> <li>Contract Awarded</li> </ul>  |    |                  |
| Bowbrook Meadows                    | Development of Play  | £100k S106 Money     | <ul style="list-style-type: none"> <li>Land about to be adopted. Triggers for development of play met</li> <li>Snagging List long way from adoption capabilities – currently working with the developer to find a solution for early adoption</li> </ul>  | Q4 | Debbie Entwistle |
| Dana Footpath (QUARRY & COTON HILL) | Enhancements to path to achieve disabled friendly access to the town | £50k Capital Reserve | <ul style="list-style-type: none"> <li>Awaiting outcome of discussions between SHS &amp; SC regarding permissions</li> <li>Permission granted by SHS – SHS &amp; SC to meet to discuss necessary legals</li> <li>Officers have met with Civils Contractors, Stone Masons, Blacksmith &amp; Western Power about potential costing to ascertain scope within existing budget</li> </ul> | Q4 | Helen Ball       |
| Meet Place (MEOLE)                  | Support for an Extension to improve community use on site            | £20k N/Fund          | <ul style="list-style-type: none"> <li>Awaiting constitution of MECA</li> <li>Awaiting outcome of public consultation</li> </ul>  | Q4 | Helen Ball       |

| Long-term Feasibility Work           | Detail  | Budget | Progress   | Proposed Quarter for progress | Lead Officer |
|--------------------------------------|---|--------|--|-------------------------------|--------------|
| Church Road Recreation Ground MEOLE  | Feasibility into improvements alongside Glebe Field |        | <ul style="list-style-type: none"> <li>Awaiting formal proposals from Trinity Church</li> <li>Meeting with the Trinity Church 14<sup>th</sup> January – need to identify principle for works suggested ahead of further works implemented</li> </ul> | No longer progressing         |              |
| Greenfields Recreation Ground BAGLEY | Feasibility into improvements                       |        | <ul style="list-style-type: none"> <li>Ward Members wishes to await the resolution of matters relating to the sale of land adjacent to the Greenfields Recreation Ground</li> </ul>  | Not scheduled for progression |              |

| Ongoing General Work Programme | Detail  | Budget                 | Progress  | Proposed Quarter for progress | Lead Officer            |
|--------------------------------|---|------------------------|---|-------------------------------|-------------------------|
| Toilet Enhancements            | <ul style="list-style-type: none"> <li>Butcher Row</li> <li>Abbey Foregate</li> <li>Sydney Avenue</li> </ul>  | £20k Budget allocation | <ul style="list-style-type: none"> <li>Installation of Maglocks to facilitate extended opening</li> <li>Improvements to washing facilities at Sydney Avenue</li> <li>SC Submitted EOI for Changing Places Funding for facility in the Quarry – application proceeding to Stage 2</li> </ul>                   | 3                             | Gary Farmer/Mark Harris |
| Football Pitch Improvements    | SC Submissions of EOI to Football Foundation for improvements to: <ul style="list-style-type: none"> <li>Boiler House Pitch – requires sand-banding and selective weed killing</li> <li>Church Road Rec Pitch – requires levelling &amp; secondary drainage</li> <li>Kynaston Road Rec Pitch – requires sand-banding &amp; drainage around the periphery</li> </ul> |                        | <ul style="list-style-type: none"> <li>EOI Submitted by SC - awaiting outcome</li> <li>EOI been successful – SC awaiting for further guidance on how their EOI might be delivered</li> <li>Staff to undertake a mapping exercise to determine condition to allow progress with any funding options</li> </ul> | 2                             | Danny Powell            |

|  |  |  |  |  |  |
|--|--|--|--|--|--|
|  | <ul style="list-style-type: none"> <li>• Radbrook Road Pitch - requires sand-banding &amp; fertilising</li> <li>• Monkmoor Rec Pitches – require some laser levelling across the central area where a wall was once removed from and installation of perimeter drainage</li> <li>• Oxon Rec Pitch – requires drainage</li> <li>• Raby Crescent Pitch – requires subsoiling &amp; drainage</li> <li>• Springfield Rec Pitch – requires repair to the perimeter fencing</li> </ul> |  |  |  |  |
|--|--|--|--|--|--|

| Completed Works   | Detail  | Budget   | Update   |          |               |
|---|---|--|--|----------|---------------|
| Wildflower Verges   | Shelton Lights (BOWBROOK)<br>Monkmoor Community Woodland (MONKMOOR)<br>Hillside Drive (MONKMOOR)<br>Battlefield/A49 Roundabout (BATTLEFIELD)<br>Meole Roundabout (MEOLE)<br>Abbey Grounds (ABBEY)   | £2k<br>Capital Fund                              | COMPLETED  |          |               |
| Footpath Improvements (GENERAL)                             | Tranche 3:<br>Arlington Way/Shillingston Cut-through (SUNDORNE)<br>Rea Brook Valley Local Nature Reserve Whitchurch Rd (SUTTON & REABROOK)<br>Rea Brook Valley Local Nature Reserve, Off Bage Way (SUTTON & REABROOK)<br>Shorncliffe Drive Community Woodland (COPTHORNE) | £37k<br>Residue from<br>£100k N/Fund             | COMPLETED  | 1        |               |
| Phase 2 Monkmoor Meadows Work                               | Extend the pathways from the DDA Picnic area to the pond and beyond to the Severn Trent Access  | Using remainder of<br>ERDF Grant<br>Funding      | COMPLETED  | 3        |               |
| Castlefields Community Centre (CASTLEFIELDS & DITHERINGTON) | Improvements to Kitchen   | £7k residue from<br>Community Centre<br>Upgrades | COMPLETED  | ?        |               |
| Mary Webb Play Area (MEOLE)                                 | Play, Surfacing, Fencing & Paths  | £60k<br>N/Fund                                   | COMPLETED  | 1        |               |
| Quarry (QUARRY & COTON HILL)                                | Extension to Solar Lighting from Kingsland Bridge to Porthill Bridge  | £60k<br>Climate Fund                             | COMPLETED  | 2        |               |
| Street Lights (TOWN-WIDE)                                   | Replacement Columns and additional LED Lanterns following Street Lighting Inventory review with Shropshire Council  | £11k<br>Revenue                                  | COMPLETED  |          |               |
| Height Restrictive Barriers                                 | Review open space to determine vulnerabilities to Unauthorised Encampments  | LJC Reserves                                     | <ul style="list-style-type: none"> <li>• Work commenced on installation</li> </ul>   | COMPLETE |               |
| Upton Lane Recreation Ground (MONKMOOR)                     | BMX Redesign & Build  | £135k<br>Developer<br>Contributions              | <ul style="list-style-type: none"> <li>• Work started 25/03/2022 – progressing well</li> </ul>   | COMPLETE | Stuart Farmer |
| Upton Lane Recreation Ground (MONKMOOR)                     | Beginners BMX Track   | £135k<br>Developer<br>Contributions              | <ul style="list-style-type: none"> <li>• Work started 25/03/2022 – progressing well</li> </ul>   | COMPLETE | Stuart Farmer |
| Greenacres Play Area (HARLESCOTT)                           | <ul style="list-style-type: none"> <li>• Replacement Units</li> <li>• Part of the site likely to be part of a Compulsory Purchase Order to facilitate the delivery of NWRR</li> </ul>   | £35k<br>Play Reserves                            | <ul style="list-style-type: none"> <li>• Town Clerk has had initial discussions with SC to understand the extent of any CPO in preparation for NWRR works and determine level of mitigation required</li> <li>• Officers to meet with WSP on site</li> <li>• Tender Awarded</li> <li>• Start date confirmed for 4<sup>th</sup> July</li> </ul> | COMPLETE | Stuart Farmer |

|   |  |   |  |          |  |
|---|--|---|--|----------|--|
| Stanley Lane Rec (MEOLE)                        | <ul style="list-style-type: none"> <li>Enhancements to the Recreation Ground including Footpaths, Solar Lights, Landscaping</li> <li>Discussions with SC Estates regarding adoption of the retained land adjacent to the Railway Line</li> </ul> |   | <ul style="list-style-type: none"> <li>Quotations for pathways &amp; solar lighting currently under review. Contractor awarded</li> <li>No start date – Awaiting construction lead time for solar lights</li> </ul>  | COMPLETE | Stuart Farmer                          |
| Abbey Gardens (ABBEY)                           | Develop a Vision for Improvement to area to mirror quality of the Quarry (improved planting of shrub beds, interpretation boards and cutting regimes) – would require additional staff resources   | £10k Earmarked Reserve<br>£10k Revenue Budget | <ul style="list-style-type: none"> <li>Consultation complete</li> <li>Programme of works agreed with Local Member</li> <li>Further quotes for pathworks &amp; drainage</li> <li>Litter Bins in</li> <li>Picnic pads &amp; installation awaiting final drainage costings</li> <li>Drainage in</li> <li>Resurfacing commenced</li> </ul>   | COMPLETE | Gary Farmer/Mark Harris                |
| Vehicle Activated Signs                         | Review Community Road Safety Scheme<br>Investigate new locations   | £10k Revenue Projects                         | <ul style="list-style-type: none"> <li>Data being sorted into Wards nearing completion – to convene a virtual meeting shortly.</li> <li>Struggling with Highways involvement as they are too busy with COVID Recovery.</li> <li>VAS installed Ellesmere Road/Herongate area</li> </ul>   | COMPLETE |  |
| Solar Lights                                    | Explore options for solar lighting elsewhere   |   | Priority: <ul style="list-style-type: none"> <li>Traditional Solar Lighting Quarry – Installed</li> <li>Contemporary Solar Lighting Stanley Lane – installed</li> </ul>  | COMPLETE | Stuart Farmer (to continue to monitor) |
| Ash Die Back                                    | Risk Assess tree provision<br>Develop an Action Plan for removal & restoration   | £33k Earmarked Reserve                        | <ul style="list-style-type: none"> <li>Risk Assessment criteria &amp; Action Plan completed</li> <li>Physical inspection of all Ash Trees on STC land completed</li> <li>Tree Works for Year 1 underway</li> <li>Invitation from SC to join the SC Ash Die Back County Forum</li> <li>Recovery Phase of Action Plan being prepared</li> <li>Year 1 Works undertaken</li> <li>Working on Year 2 Works programme</li> <li>Development of a Tree Nursery at the Depot</li> <li>3000 trees planted this winter</li> <li>Work done on procuring an electronic mapping system</li> </ul> | COMPLETE | Matt Wilcoxon                          |
| Climate Emergency Fund                          | Develop an Action Plan   | £250k Earmarked Reserve                       | <ul style="list-style-type: none"> <li>Being Picked up by newly established Climate Emergency Committee</li> </ul>   | COMPLETE | Amanda Spencer                         |
| Town Centre Accommodation (QUARRY & COTON HILL) | <ul style="list-style-type: none"> <li>Develop a needs analysis</li> <li>Explore options available in the town centre</li> </ul>   | No Budget Allocated                           | <ul style="list-style-type: none"> <li>Working Group worked on Tender Specification with Architect</li> <li>Tender process managed by the Architect and preferred tenderer identified</li> <li>F&amp;GP approved preferred tenderer and £130k budget allocated</li> <li>Working Group meeting to oversee build</li> <li>Contractors on site and working to timetable</li> <li>Scheduled completion 17<sup>th</sup> March – moving date 23/24<sup>th</sup> March</li> </ul>   | Q1       | Helen Ball/Amanda Spencer              |
| Ditherington Community Centre                   | Long term appraisal and usage plans to be drawn up   |   | <ul style="list-style-type: none"> <li>Discussions with a local Boxing Club about possible relocation</li> <li>Discussions with Marches Academy regarding options for a Community Hub</li> <li>Agreement Signed</li> </ul>   | Q2       | Amanda Spencer                         |
| Abbey Pulpit (ABBEY)                            | <ul style="list-style-type: none"> <li>Improve Planting</li> <li>Develop Information Board</li> </ul>  | £1k Revenue Project                           | <ul style="list-style-type: none"> <li>Part of Big Town Plan Masterplan</li> <li>Looking at sustainable planting scheme in the short term – winter installation</li> <li>Discussions with Historic England following recent vandalism</li> </ul>   | Q4       | Gary Farmer                            |

|             |   |                           |  |   |               |
|-------------|---|---------------------------|--|---|---------------|
|             |   |                           | <ul style="list-style-type: none"> <li>• Hedging has been reduced</li> <li>• Application for Treeworks being prepared</li> <li>• Sustainable planting to follow</li> </ul>   |   |               |
| Bus Shelter | <p>Review Refurbishment Programme</p> <p>Review Cleaning Regime</p> | £50k<br>Earmarked Reserve | <p>Continued:</p> <ul style="list-style-type: none"> <li>• Cleaning Programme</li> <li>• Refurbishment Programme</li> <li>• Identify Shelters for Sedum Roof Planting</li> <li>• Feasibility of purchase of shelters Decommissioning of power supply from Western Power Distribution of some shelters planned for February</li> <li>• Recent tender process identified serious structural issues in the prioritised bus shelters with recommendations for replacement rather than refurbishment. Options for replacements are being reviewed</li> <li>• Any potential removal of bus routes have been mapped against bus shelter locations</li> <li>• Report to F&amp;GP</li> <li>• Contract awarded – construction meetings progressing</li> <li>• Sedum propagation progressing</li> <li>• Last of 33 scheduled Bus Shelters due to be installed 15<sup>th</sup> March</li> <li>• Greenhouse staff to commence installation of 19 Sedum Roofs</li> <li>• COMPLETE</li> </ul> | 2 | Stuart Farmer |