

**SHREWSBURY TOWN COUNCIL
FINANCE AND GENERAL PURPOSES COMMITTEE
7 APRIL 2025**

Officer: Stuart Farmer – Acting Operations Manager

Tender Work

Purpose of Report

To receive an update on current tendering works and recently awarded contracts.

Current live Tenders

Design, Supply and Installation of two play areas located at Raby Crescent and Tilstock Crescent with a closing date of Friday 2nd May 2025

Recently Closed tenders

Supply of HVM (Hostile vehicle Mitigation Devices) – Awarded to Pitagone UK

Updates

Quarry Main Gates Pier Straightening.

This project remains on track with the return of the gates now expected in the next few weeks. Media blasting of the railings has also begun nearest to the SHS building, once this has been completed the remaining railings will have the same treatment to strip them back to bare metal before repainting. This project is due to be completed early June.

Splash Park Surfacing Refurbishment

Following a successful tender process, the contractors are currently on site installing the new surfacing, this will now include a completely new surface which is a huge benefit to all concerned. The commissioning of the equipment is planned to follow this work prior to the opening for the season.

Future Tenders include:

- Ditherington Community Centre Re-Surfacing
- Greenhouse Ventilation solutions

Production and Lead Times

Lead times are asked for in tender submissions, but these can only be used for the week or even day of the submittance as they are ever changing, firm dates are often not available until the point of order and even then, they may slip due to production line issues.

The project manager will continue to pursue prompt supply and install dates during projects and will keep ward members up to date when appropriate.

RECOMMENDATIONS:

- (i) The report be noted.**