

Projects In Progress	Detail	Budget	Progress	Proposed Quarter for progress Q1 – Apr-Jun Q2 – Jul-Sept Q3 – Oct – Dec Q4 – Jan - Mar	Lead Officer
Greenacres Play Area (HARLESCOTT)	<ul style="list-style-type: none"> Replacement Units Part of the site likely to be part of a Compulsory Purchase Order to facilitate the delivery of NWRR 	£35k Play Reserves	<ul style="list-style-type: none"> Town Clerk has had initial discussions with SC to understand the extent of any CPO in preparation for NWRR works and determine level of mitigation required Officers to meet with WSP on site Tender Awarded Start date confirmed for 4th July 	Q1	Stuart Farmer
Stanley Lane Rec (MEOLE)	<ul style="list-style-type: none"> Enhancements to the Recreation Ground including Footpaths, Solar Lights, Landscaping Discussions with SC Estates regarding adoption of the retained land adjacent to the Railway Line 		<ul style="list-style-type: none"> Quotations for pathways & solar lighting currently under review. Contractor awarded No start date – Awaiting construction lead time for solar lights 	Q1	Stuart Farmer
Abbey Gardens (ABBEY)	Develop a Vision for Improvement to area to mirror quality of the Quarry (improved planting of shrub beds, interpretation boards and cutting regimes) – would require additional staff resources	£10k Earmarked Reserve £10k Revenue Budget	<ul style="list-style-type: none"> Consultation complete Programme of works agreed with Local Member Further quotes for pathworks & drainage Litter Bins in Picnic pads & installation awaiting final drainage costings 	Q1	Gary Farmer/Mark Harris
Town Centre Accommodation (QUARRY & COTON HILL)	<ul style="list-style-type: none"> Develop a needs analysis Explore options available in the town centre 	No Budget Allocated	<ul style="list-style-type: none"> Contact with Land Agents made Need for review in light of post-COVID requirements Building Survey of all depot buildings complete Contracts Exchange – completion likely in May Discussions with the Architect Meeting of Working Group convened Architect working on Tender Specification 	Q1	Helen Ball/Amanda Spencer
Cycle Day/Big Town Walk/Footpath Guides	Establishment of a Cycle Day Establishment of Shrewsbury Stroll Creation of Footpath Guides		<ul style="list-style-type: none"> Mayor convened a meeting with stakeholders in November. Co-ordinated walks scheduled for 15-18th April 2022 Commission on the development of a map has commenced. Inception meeting taken place 	Q1	Helen Ball
Quarry (QUARRY & COTON HILL)	Repair War Memorial		<ul style="list-style-type: none"> Liaison with SC Conservation Officer Tender process to be drawn up Needs to be completed by the Centenary at the latest (end of July 2022) Application to the War Memorials Trust – awaiting decision Clarification from the War Memorials Trust – require a Structural Survey which the Trust would look to paying 75% of the costs 	Q2	Mark Harris
Castlewalk Recreation Ground (UNDERDALE)	Nature Trail (Physical)	£10k LJC Funds	<ul style="list-style-type: none"> Plans in place – awaiting consultation by councillors 	Q2	Jim Goldsmith
Kynaston Recreation Ground (HARLESCOTT)	Replacement Skateboard Ramps	£30k BMX Reserve	<ul style="list-style-type: none"> Possible funding from Featherbed Lane Consultation required – Discussions taking place with Young Shrewsbury 	Q2	Gary Farmer/Mark Harris

Kynaston Recreation Ground (HARLESCOTT)	Drainage, Surfacing & Play Units on Infant Play	£35k Play Reserve	<ul style="list-style-type: none"> Possible Consultation required funding from Featherbed Lane Consultation required – Discussions taking place with Young Shrewsbury 	Q2	Gary Farmer/Mark Harris
Kynaston Recreation Ground (HARLESCOTT)	Drainage to facilitate increased sports – potential funding from Development off Featherbed Lane		<ul style="list-style-type: none"> Staff to have discussions with SC Sports Development Consultation required – Discussions taking place with Young Shrewsbury 	Q2	Gary Farmer/Mark Harris
Upton Lane Recreation Ground (MONKMOOR)	Play Area Upgrades	£135k Developer Contributions	<ul style="list-style-type: none"> Specification being drawn up Consultation required – Discussions taking place with Councillor 	Q2	Debbie Entwistle
Moston Road Rec (SUNDORNE)	<ul style="list-style-type: none"> Enhancements to the Recreation Ground including BMX, Paths, Benches, Landscaping 	£80k N/Fund	<ul style="list-style-type: none"> Officers met ward Councillor on site. Programme of works includes: Beginners tarmac wheeled track (likely to be tendered with Kynaston Road Rec) Tree copse Feature Trees around periphery Wildflower areas Benches Further meeting with Councillor Discussions with Young Shrewsbury around consultation 	Q2	Gary Farmer
County Ground (PORTHILL WARD)	Redevelopment of the Pavilion Enhancements to Open Space	£400k N/Fund £115k S106	<ul style="list-style-type: none"> Restarted discussions with Beacon Cricket Club, Cricket Shropshire & ECB Pavilion Extension out to tender – closing date extended to 21.01.22 External landscaping/levelling of pitches out to tender – closing date 17.12.21 Further discussions with the Cricket Club to look at other affordable options 	Q2	Gary Farmer/Mike Cox/Mark Harris
Castlewalk Recreation Ground (UNDERDALE)	Levelling of surface to protect the tip cap	£30k Neighbourhood Fund	<ul style="list-style-type: none"> Initial discussions with SC & EA Contact made with Environment Agency Topographical Survey Completed to determine extent of levelling required Soil Samples on spoil at cemetery & golf course to determine suitability for use – Works commissioned (Alan Lewis) Tender specification for works being prepared Councillor request to amalgamate with Wakeman Fields project 	Q2	Mike Pugh
Ditherington Community Centre	Long term appraisal and usage plans to be drawn up		<ul style="list-style-type: none"> Discussions with a local Boxing Club about possible relocation 	Q2	Amanda Spencer
Radbrook Rec (COPTHORNE)	Upgrades to Brick Building to provide Changing Rooms	£20k N/Fund	<ul style="list-style-type: none"> Site inspected by Officers. Requires Survey being commissioned to address damp issue Leases to be considered Meeting to be arranged with fishermen, football club & interested parties Toilet added 	Q3	Mike Cox
Monkmoor Rec (UNDERDALE)	Tennis Court Refurbishment to include repairs to the wall and new surfacing	£18.5k N/Fund	<ul style="list-style-type: none"> Consider patching - MH to look at feasibility of this 	Q3	Mark Harris

Monkmoor Rec (UNDERDALE)	Tennis Court Flooding lighting	£70k N/Fund	<ul style="list-style-type: none"> Discussions to start with lighting contractors used for AWP ahead of formal tender process – meeting date not yet scheduled 	Q3	Stuart Farmer
Quarry (QUARRY & COTON HILL)	Development of a Management Plan		<ul style="list-style-type: none"> Dingle footpath Surrounding footpaths Member action required Quarry Working Group have met 	Q3	Gary Farmer
Quarry (QUARRY & COTON HILL)	Redevelopment of Quarry Toilets & Inclusion of Changing Places Facility	£250k Reserves & N/Fund £60k Government Changing Places Funding	<ul style="list-style-type: none"> Survey Work carried out Quarry Working Group have met 	Q3	Gary Farmer
Quarry (QUARRY & COTON HILL)	Removal of Greenhouse		<ul style="list-style-type: none"> Survey Work carried out Town Clerk & Head of Operations met Berrys to discussion Conservation Area Consent to demolish – advised to submit pre-app discussions with SC Planning & Historic England to understand the extent of approval of future plans Quarry Working Group have met 	Q3	Gary Farmer
Quarry (QUARRY & COTON HILL)	Review all structures in the Quarry over a five year period (eg. Shoemakers' Arbour, Bandstand, Quarry Gates)		<ul style="list-style-type: none"> War Memorial work to be carried out. War Memorial Trust funding applied for 	Q3	Mark Harris
Upton Lane Recreation Ground (MONKMOOR)	Pathway improvements		<ul style="list-style-type: none"> Ward Councillor requesting crumb path widening and tarmac – indicative costs being sought to determine affordability 	Q3	Gary Farmer
Castlewalk Recreation Ground & Wakeman School Field (UNDERDALE)	Pursuing possible licence to use Wakeman School Field as College wish to retain		<ul style="list-style-type: none"> Town Clerk met with Director of Finance – informed of College intention to retain in the short-medium term 	Q4	Helen Ball
Shorncliffe Drive COPTHORNE	Feasibility into future use		<ul style="list-style-type: none"> Town Clerk held discussions with SC Estates to establish single body of ownership/management – whole land to be leased to STC 99 year lease Enquiries have been made with Redkite regarding masterplanning 	Q3	Helen Ball
Castlewalk Recreation Ground (UNDERDALE)	Nature Trail/Community Activities & Engagement	£10k Rev Budget	<ul style="list-style-type: none"> Awaiting councillor action 	Q4	
Abbey Pulpit (ABBEY)	<ul style="list-style-type: none"> Improve Planting Develop Information Board 	£1k Revenue Project	<ul style="list-style-type: none"> Part of Big Town Plan Masterplan Looking at sustainable planting scheme in the short term 	Q4	Gary Farmer
Beaver Project (BAGLEY)	Create a Secure Beaver compound with boardwalk, fencing, pathways, inlet/outlet ditches , tree/veg clearance & vehicular/pedestrian access Submit a Licence to Natural England/DEFRA to let Beavers into the wild	£10k Climate Fund £65k Veolia £64k STW £10 Footpaths	<ul style="list-style-type: none"> Tenders evaluated and a preferred tenderer identified. Award deferred. Awaiting DEFRA Licence for construction in an SSSI & Habitat permissions. Letter distributed to all neighbouring properties – Officers met residents to discuss concerns Officers providing further information on migrating fish for Natural England consideration 	Q4	Matt Wilcoxon
Bowbrook Meadows	Development of Play	£100k S106 Money	<ul style="list-style-type: none"> Land about to be adopted. Triggers for development of play met 	Q4	Debbie Entwistle
Dana Footpath QUARRY & COTON HILL)	Enhancements to path to achieve disabled friendly access to the town	£50k Capital Reserve	<ul style="list-style-type: none"> Awaiting outcome of discussions between SHS & SC regarding permissions 	Q4	Helen Ball

Meet Place (MEOLE)	Support for an Extension to improve community use on site	£20k N/Fund	<ul style="list-style-type: none"> Awaiting constitution of MECA Awaiting outcome of public consultation 	Q4	Helen Ball
--------------------	---	-------------	--	----	------------

Long-term Feasibility Work	Detail	Budget	Progress	Proposed Quarter for progress	Lead Officer
Church Road Recreation Ground MEOLE	Feasibility into improvements alongside Glebe Field		<ul style="list-style-type: none"> Awaiting formal proposals from Trinity Church Meeting with the Trinity Church 14th January – need to identify principle for works suggested ahead of further works implemented 	No longer progressing	
Greenfields Recreation Ground BAGLEY	Feasibility into improvements		<ul style="list-style-type: none"> Ward Members wishes to await the resolution of matters relating to the sale of land adjacent to the Greenfields Recreation Ground 	Not scheduled for progression	

Ongoing General Work Programme	Detail	Budget	Progress	Proposed Quarter for progress	Lead Officer
Bus Shelter	Review Refurbishment Programme Review Cleaning Regime	£50k Earmarked Reserve	Continued: <ul style="list-style-type: none"> Cleaning Programme Refurbishment Programme Identify Shelters for Sedum Roof Planting Feasibility of purchase of shelters Decommissioning of power supply from Western Power Distribution of some shelters planned for February Recent tender process identified serious structural issues in the prioritised bus shelters with recommendations for replacement rather than refurbishment. Options for replacements are being reviewed Any potential removal of bus routes have been mapped against bus shelter locations Report to F&GP 	2	Mark Harris
Vehicle Activated Signs	Review Community Road Safety Scheme Investigate new locations	£10k Revenue Projects	<ul style="list-style-type: none"> Data being sorted into Wards nearing completion – to convene a virtual meeting shortly. Struggling with Highways involvement as they are too busy with COVID Recovery. VAS installed Ellesmere Road/Herongate area 	COMPLETE	
Solar Lights	Explore options for solar lighting elsewhere		Priority: <ul style="list-style-type: none"> Traditional Solar Lighting Quarry – Installed Contemporary Solar Lighting Stanley Lane – Being tendered 	COMPLETE	Stuart Farmer (to continue to monitor)

Ash Die Back	Risk Assess tree provision Develop an Action Plan for removal & restoration	£33k Earmarked Reserve	<ul style="list-style-type: none"> Risk Assessment criteria & Action Plan completed Physical inspection of all Ash Trees on STC land completed Tree Works for Year 1 underway Invitation from SC to join the SC Ash Die Back County Forum Recovery Phase of Action Plan being prepared Year 1 Works undertaken Working on Year 2 Works programme Development of a Tree Nursery at the Depot 3000 trees planted this winter Work done on procuring an electronic mapping system 	COMPLETE	Matt Wilcoxon
Climate Emergency Fund	Develop an Action Plan	£250k Earmarked Reserve	<ul style="list-style-type: none"> Being Picked up by newly established Climate Emergency Committee 	COMPLETE	Amanda Spencer
Interpretation Signage	Use residue budget to expand the Interpretation Signage to replicate those on the Reabrook			2	Matt Wilcoxon
Toilet Enhancements	<ul style="list-style-type: none"> Butcher Row Abbey Foregate Sydney Avenue 	£20k Budget allocation	<ul style="list-style-type: none"> Installation of Maglocks to facilitate extended opening Improvements to washing facilities at Sydney Avenue SC Submitted EOI for Changing Places Funding for facility in the Quarry – application proceeding to Stage 2 	3	Gary Farmer/Mark Harris
Football Pitch Improvements	SC Submissions of EOI to Football Foundation for improvements to: <ul style="list-style-type: none"> Boiler House Pitch – requires sand-banding and selective weed killing Church Road Rec Pitch – requires levelling & secondary drainage Kynaston Road Rec Pitch – requires sand-banding & drainage around the periphery Radbrook Road Pitch - requires sand-banding & fertilising Monkmoor Rec Pitches – require some laser levelling across the central area where a wall was once removed from and installation of perimeter drainage Oxon Rec Pitch – requires drainage Raby Crescent Pitch – requires subsoiling & drainage Springfield Rec Pitch – requires repair to the perimeter fencing 		<ul style="list-style-type: none"> EOI Submitted by SC - awaiting outcome EOI been successful – SC awaiting for further guidance on how their EOI might be delivered Staff to undertake a mapping exercise to determine condition to allow progress with any funding options 	2	Danny Powell

Completed Works	Detail	Budget	Update	
Wildflower Verges	Shelton Lights (BOWBROOK) Monkmoor Community Woodland (MONKMOOR) Hillside Drive (MONKMOOR) Battlefield/A49 Roundabout (BATTLEFIELD) Meole Roundabout (MEOLE) Abbey Grounds (ABBEY)	£2k Capital Fund	COMPLETED	
Footpath Improvements (GENERAL)	Tranche 3: Arlington Way/Shillingston Cut-through (SUNDORNE) Rea Brook Valley Local Nature Reserve Whitchurch Rd (SUTTON & REABROOK) Rea Brook Valley Local Nature Reserve, Off Bage Way (SUTTON & REABROOK) Shorncliffe Drive Community Woodland (COPTHORNE)	£37k Residue from £100k N/Fund	COMPLETED	1

Phase 2 Monkmoor Meadows Work	Extend the pathways from the DDA Picnic area to the pond and beyond to the Severn Trent Access	Using remainder of ERDF Grant Funding	COMPLETED	3	
Castlefields Community Centre (CASTLEFIELDS & DITHERINGTON)	Improvements to Kitchen	£7k residue from Community Centre Upgrades	COMPLETED	?	
Mary Webb Play Area (MEOLE)	Play, Surfacing, Fencing & Paths	£60k N/Fund	COMPLETED	1	
Quarry (QUARRY & COTON HILL)	Extension to Solar Lighting from Kingsland Bridge to Porthill Bridge	£60k Climate Fund	COMPLETED	2	
Street Lights (TOWN-WIDE)	Replacement Columns and additional LED Lanterns following Street Lighting Inventory review with Shropshire Council	£11k Revenue	COMPLETED		
Height Restrictive Barriers	Review open space to determine vulnerabilities to Unauthorised Encampments	LJC Reserves	<ul style="list-style-type: none"> Work commenced on installation 	COMPLETE	
Upton Lane Recreation Ground (MONKMOOR)	BMX Redesign & Build	£135k Developer Contributions	<ul style="list-style-type: none"> Work started 25/03/2022 – progressing well 	COMPLETE	Stuart Farmer
Upton Lane Recreation Ground (MONKMOOR)	Beginners BMX Track	£135k Developer Contributions	<ul style="list-style-type: none"> Work started 25/03/2022 – progressing well 	COMPLETE	Stuart Farmer